

Campus	Room/Building Location	Description of Work	School/Faculty	Funding	Customer Contact/Stakeholders	Date of 1st booking within Syllabus+	Projected Completion Date	Current Status - 12/12/08/08
Clayton	61 - G.01	Installation of Plasma Screens	Security and Traffic	Facilities and Services	Russell Gammie	n/a	N/A	On hold
Clayton	75 - 3.08	Fit-out of Med-Tech laboratory	Immunology and Stem Cell	Medicine	Chris Mayberry	n/a	N/A	On hold
Clayton	New Buildings - STRIP 2&3	Several new teaching spaces and meeting rooms	Medicine	Capital Works funding	Michelle Bey, Phil Flynn	n/a	2009	Install of Strip 2 due Dec 2008.
Clayton	63 / C1	Upgrade data projectors	ITS Client Services	ITS Refurbishment fund	Peter Boyle, Peter Brimacombe	03-Mar-08	Feb-08	Completed
Clayton	08 / R1	Installation of backup data projector	ITS Client Services	ITS Refurbishment fund	Peter Boyle	03-Mar-08	Feb-08	Project cancelled
Clayton	Strip 75 - Room 380/381	Conversion from Low-Tech to Med-Tech meeting room	Stem Cell Centre	Stem Cell Centre	Chris Mayberry	n/a	N/A	Quoted / status unknown
Clayton	B17 / 329	Science Lab Upgrade	Biological Science	Biological Science	Gordon Sanson	n/a	N/A	Status unknown
Clayton	Strip 75 - Foyer	Installation of digital signage - 2/3 plasma screens in foyer.	ARMI	ARMI	Romaine Haddad, Sylvio Tiziano	n/a	2008	Status unknown
Clayton	28 / ITS	Installation of 2 Plasma screens for digital signage purposes.	ITS Client Services	ITS Refurbishment fund	Patrick Lee / Tony Lao	n/a	Jan-08	Completed
Clayton	28 / G22	Installation of projector	ITS Client Services	ITS Refurbishment fund	Jacinta Telfer	n/a	N/A	Project cancelled
Clayton	Main Library 04/117	Installation of medium-tech AV equipment into meeting room	Main Lib	Main Lib	David Brodrick	n/a	Feb-08	Completed
Clayton	Hargrave Lib 30/208	Installation of medium-tech AV equipment into meeting room	Main Lib	Main Lib	David Brodrick	n/a	Feb-08	Completed
Clayton	Main Library 67/109	Installation of medium-tech AV system and VC.	Main Lib	Main Lib	David Brodrick / Ross Harrison	n/a	Sep-08	Completed
Clayton	Monash Sport	Installation of mini-system into Seminar Room	Monash Sport	Monash Sport	Carina Jacobs	n/a	Feb-08	Completed
Clayton	74 / G10	Installation of mini-system and Video Conferencing System into Class Room	Sustainability	F&S Capital Works Fund	Ross Morelli	n/a	Feb-08	Completed
Clayton	74 / G13A	Upgrade of projection facility	Science Centre	F&S Capital Works Fund	Jenny Monohagn	n/a	Feb-08	Completed
Clayton	700BB - G49 Small Rm	Installation of mini-system into breakout room	ITS Application Services	ITS Application Services	Maria Lobo / Jeremy DeVue	n/a	N/A	Project cancelled
Clayton	11 / E269	Installation of medium-tech AV equipment into meeting room	Bus Eco	Bus Eco	Howard Jacobs	n/a	Feb-08	Completed
Clayton	11 / SG01	Update data projector	ITS Client Services	ITS Refurbishment fund	Patrick Lee / Peter Boyle	03-Mar-08	Feb-08	Completed
Clayton	12 / Lib Entry	Install plasma with PC for digital signage purposes	Facilities and Services	F&S Capital Works Fund	Graham Keen	n/a	Feb-08	Project cancelled
Clayton	Monash Sport - Pool	Upgrade sound system	Monash Sport	Monash Sport	Terry Jenvey	n/a	May-08	Completed
Clayton	Monash Sport - Gym	Relocate sound system	Monash Sport	Monash Sport	Rob Elston	n/a	May-08	In progress
Clayton	Campus Centre - Airport Lounge	Installation of projector for digital signage and TV streaming	Facilities and Services	Facilities and Services	Adel Mousa, Diane Vivien	n/a	May-08	Completed
Clayton	Campus Centre - Meeting Point	Installation of plasma screen for digital signage and TV streaming	Facilities and Services	Facilities and Services	Adel Mousa, Diane Vivien	n/a	May-08	Completed

Clayton	11 / E365	Upgrade data projector	ITS Client Services	ITS Refurbishment fund	Patrick Lee / Peter Boyle	n/a	May-08	Completed
Clayton	06 / 147	Install data projector and SmartBoard	Education	Education	Patrick Lee / David Soly	n/a	Jul-08	Completed
Clayton	Admin 3A	Installation of high tech meeting room	DVC International	Facilities and Services	Adel Mouse / Stephanie Faye	n/a	Jul-08	Completed
Clayton	Admin 3C	Installation of VC system	DVC International	Facilities and Services	Adel Mouse / Stephanie Faye	n/a	Jul-08	Completed
Clayton	Airport Lounge	Install speaker, cables and amps in airport lounge and link to existing audio system for Main Dining Room.	Facilities and Services	Facilities and Services	Diana Vivien	n/a	Jul-08	Completed
Clayton	1st Floor - Strip 1	Large meeting room	ARMI	ARMI	Sylvio, Dan and Michelle Bey	n/a	2009	Room under construction
Clayton	1st Floor - Strip 1	Small meeting room	ARMI	ARMI	Sylvio, Dan and Michelle Bey	n/a	2009	Room under construction
Clayton	1st Floor - Strip 1	Office SmartBoard install	ARMI	ARMI	Sylvio, Dan and Michelle Bey	n/a	2009	Room under construction
Clayton	1st Floor - Strip 1	Office SmartBoard install	ARMI	ARMI	Sylvio, Dan and Michelle Bey	n/a	2009	Room under construction
Clayton	1st Floor - Strip 1	Office SmartBoard install	ARMI	ARMI	Sylvio, Dan and Michelle Bey	n/a	2009	Room under construction
Clayton	1st Floor - Strip 1	Office SmartBoard install	ARMI	ARMI	Sylvio, Dan and Michelle Bey	n/a	2009	Room under construction
Clayton	1st Floor - Strip 1	Staff area	ARMI	ARMI	Sylvio, Dan and Michelle Bey	n/a	2009	Completed
Clayton	1st Floor - Strip 1	New small rack design for large meeting room.	ARMI	ARMI	Sylvio, Dan and Michelle Bey	n/a	2009	Completed
Clayton	15 / 102	Install AV mini-system	Medicine	Medicine	Darren Bourke	2-Mar-09	Feb-09	Quote accepted. Awaiting approval and room orientation.
Clayton	15 / 103	Install AV mini-system	Medicine	Medicine	Darren Bourke	2-Mar-09	Feb-09	Quote accepted. Awaiting approval and room orientation.
Clayton	15 / 104	Install AV mini-system	Medicine	Medicine	Darren Bourke	2-Mar-09	Feb-09	Quote accepted. Awaiting approval and room orientation.
Clayton	15 / 105	Install AV mini-system	Medicine	Medicine	Darren Bourke	2-Mar-09	Feb-09	Quote accepted. Awaiting approval and room orientation.
Clayton	15 / 106	Install AV mini-system	Medicine	Medicine	Darren Bourke	2-Mar-09	Feb-09	Quote accepted. Awaiting approval and room orientation.
Clayton	15 / 111	Install AV mini-system	Medicine	Medicine	Darren Bourke	2-Mar-09	Feb-09	Quote accepted. Awaiting approval and room orientation.
Clayton	15 / 113	Install AV mini-system	Medicine	Medicine	Darren Bourke	2-Mar-09	Feb-09	Quote accepted. Awaiting approval and room orientation.
Clayton	15 / 202	Install AV mini-system	Medicine	Medicine	Darren Bourke	2-Mar-09	Feb-09	Quote accepted. Awaiting approval and room orientation.
Clayton	15 / 203	Install AV mini-system	Medicine	Medicine	Darren Bourke	2-Mar-09	Feb-09	Quote accepted. Awaiting approval and room orientation.
Clayton	15 / 204	Install AV mini-system	Medicine	Medicine	Darren Bourke	2-Mar-09	Feb-09	Quote accepted. Awaiting approval and room orientation.
Clayton	15 / 205	Install AV mini-system	Medicine	Medicine	Darren Bourke	2-Mar-09	Feb-09	Quote accepted. Awaiting approval and room orientation.
Clayton	15 / 206	Install AV mini-system	Medicine	Medicine	Darren Bourke	2-Mar-09	Feb-09	Quote accepted. Awaiting approval and room orientation.
Clayton	15 / 207	Install AV mini-system	Medicine	Medicine	Darren Bourke	2-Mar-09	Feb-09	Quote accepted. Awaiting approval and room orientation.
Clayton	15 / 210	Install AV mini-system	Medicine	Medicine	Darren Bourke	2-Mar-09	Feb-09	Quote accepted. Awaiting approval and room orientation.
Clayton	15 / 211	Install AV mini-system	Medicine	Medicine	Darren Bourke	2-Mar-09	Feb-09	Quote accepted. Awaiting approval and room orientation.

Clayton	15 / 219	Install AV mini-system	Medicine	Medicine	Darren Bourke	2-Mar-09	Feb-09	Quote accepted. Awaiting approval and room orientation.
Clayton	Building 20	4 lab install. Sympodium, dual projectors (8 total) and control / audio systems.	Chemistry	Facilities and Services	Doug Rash / Richard Morrison / Peter Junk	2-Mar-09	2-Mar-09	On hold - under review - 24/11/08
Clayton	S5	DVD combo, mod, re-programme and install	ITS Client Services	ITS Refurbishment fund	Peter Brimacombe	n/a	Aug-08	Completed
Clayton	Spare	Radio Mic to be replaced repaired under warranty.	ITS Client Services	ITS Refurbishment fund	Mike Langdon	n/a	Sep-08	Completed
Clayton	76 / 111	Installation of AV mini-system	Facilities and Services	Facilities and Services	Phil Flynn / Dean Vokes	n/a	Dec-08	Purchasing and scheduling underway.
Clayton	76 / 211	Installation of AV mini-system	Facilities and Services	Facilities and Services	Phil Flynn / Dean Vokes	n/a	Dec-08	Purchasing and scheduling underway.
Clayton	76 / 311	Installation of AV mini-system	Facilities and Services	Facilities and Services	Phil Flynn / Dean Vokes	n/a	Dec-08	Purchasing and scheduling underway.
Clayton	76 / G10	Installation of AV mini-system	Facilities and Services	Facilities and Services	Phil Flynn / Dean Vokes	n/a	Dec-08	Purchasing and scheduling underway.
Clayton	76c / 104	Installation of AV mini-system	Facilities and Services	Facilities and Services	Phil Flynn / Dean Vokes	n/a	Dec-08	Purchasing and scheduling underway.
Clayton	76c / 204	Installation of AV mini-system	Facilities and Services	Facilities and Services	Phil Flynn / Dean Vokes	n/a	Dec-08	Purchasing and scheduling underway.
Clayton	76c / 304	Installation of AV mini-system	Facilities and Services	Facilities and Services	Phil Flynn / Dean Vokes	n/a	Dec-08	Purchasing and scheduling underway.
Clayton	76c / Exhibition Space	Installation of dual projection AV system	Facilities and Services	Facilities and Services	Phil Flynn / Dean Vokes	n/a	Dec-08	Purchasing and scheduling underway.
Clayton	77 / 103	Installation of AV mini-system	Facilities and Services	Facilities and Services	Phil Flynn / Dean Vokes	n/a	Dec-08	Purchasing and scheduling underway.
Clayton	77 / 203	Installation of AV mini-system	Facilities and Services	Facilities and Services	Phil Flynn / Dean Vokes	n/a	Dec-08	Purchasing and scheduling underway.
Clayton	77 / G35	Installation of VC system	Facilities and Services	Facilities and Services	Phil Flynn / Dean Vokes	n/a	Dec-08	Purchasing and scheduling underway.
Clayton	77 / Foyer	Installation of distributed audio system.	Facilities and Services	Facilities and Services	Phil Flynn / Dean Vokes	n/a	Dec-08	Purchasing and scheduling underway.
Clayton	77 / Lift foyers	Installation of digital signage	Facilities and Services	Facilities and Services	Phil Flynn / Dean Vokes	n/a	Dec-08	Purchasing and scheduling underway.
Clayton	77 / Foyer	Installation of digital signage	Facilities and Services	Facilities and Services	Phil Flynn / Dean Vokes	n/a	Dec-08	Purchasing and scheduling underway.
Clayton	Gordon Sanson Office	Install SmartBoard, XL-50 and cables	e-Education	e-Education	Gordon Sanson	n/a	Jul-08	Completed
Clayton	74 / G10	Addition VC to existing AV system	Monash Sustainability	Monash Sustainability	Julie Arcilla	n/a	Jul-08	Completed
Clayton	Co-op wall	Install plasma and PADS PC in café area,	Facilities and Services	Facilities and Services	Diana Vivien	n/a	Jul-08	Completed
Clayton	06 / Education	Future project - Install SmartBoard, XL-50 and cables	ITS Client Services	ITS Refurbishment fund	Patrick Lee	n/a	n/a	Project cancelled
Clayton	06 / 147	Install SmartBoard, XL-50 and cables	Facilities and Services	Facilities and Services	Vicki White	n/a	Jul-08	Completed
Clayton	28 / 236	Install mini-system	Geo Sciences	Facilities and Services	Megan Hough / Dominic Morino	n/a	Dec-08	Purchasing and scheduling underway.
Clayton	17 / 331	Re-quote system from 1 year ago.	Science	Science	Christa Meeks	n/a	n/a	Status unknown
Clayton	18 / Green Lab	Add SB680 and projector and install new projector in lab, to work in conjunction with Sympodium.	Biological Science	Biological Science	Bruce Weir	n/a	Mar-09	Purchasing and scheduling underway.
Clayton	Gordon Sanson Office	USB / VGA auto switch for SmartBoard	e-Education	e-Education	Gordon Sanson	n/a	Sep-08	Completed

Clayton	S15	Upgrade of theatre into a new test hi-tech teaching space	e-Education	e-Education	Gordon Sanson	Mar-09	Mar-09	Status unknown
Clayton	S12	Additional DVD combo and programming	ITS Client Services	ITS Refurbishment fund	Colin Block / Peter Brimacombe	n/a	Sep-08	Completed
Clayton	H2	Upgrade data projector	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-09	?	Status unknown
Clayton	H5	Upgrade data projector	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-09	?	Status unknown
Clayton	H6	Upgrade data projector	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-09	?	Status unknown
Clayton	M1	Upgrade data projector	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-09	?	Status unknown
Clayton	S2	Upgrade data projector	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-09	?	Status unknown
Clayton	S3	Upgrade data projector	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-09	?	Status unknown
Clayton	S4	Upgrade data projector	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-09	?	Status unknown
Clayton	S5	New computer in rack, new lectern	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-09	?	Status unknown
Clayton	S6	New computer in rack, new lectern	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-09	?	Status unknown
Clayton	S9	Upgrade data projector	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-09	?	Status unknown
Clayton	710 BB Rd	Install 2 SmartBoards and projectors	Corporate Finance	Corporate Finance	Robert Barry	n/a	to be set	Purchasing and scheduling underway.
Clayton	Monash Pool AV Room	Install plasma screen	Monash Sport	Monash Sport	Terry Jenvey	n/a	to be set	Mid Jan install
Clayton	Arts Info Desk	Install plasma screen	Arts Faculty	Arts Faculty	Gerhard Zelenka	n/a	to be set	Quoted / status unknown
Clayton	Law Lib 12/370	Installation of SmartBoard and projector	Library	Library	Ross Harrison	n/a	to be set	Purchasing and scheduling underway.
Clayton	Hal Lib 208	Add SmartBoard accessories	Library	Library	Ross Harrison	n/a	to be set	Purchasing and scheduling underway.
Clayton	Main Lib 67/ISB	Add SmartBoard accessories	Library	Library	Ross Harrison	n/a	to be set	Purchasing and scheduling underway.
Clayton	Main Lib 67/219	Installation of electronic whiteboard	Library	Library	Ross Harrison	n/a	to be set	Purchasing and scheduling underway.
Clayton	B28 / G60	Installation of Geoscience Lab - 11 projectors, 8 Smartboards and control system	e-Education	e-Education	Gordon Sanson	2-Mar-09	?	Under construction
Clayton	S15	Installation of experimental teaching space - 2 Panasonic proj, 8 projectors and SB's, control system	e-Education	e-Education	Gordon Sanson	2-Mar-09	?	Status unknown
Clayton	19 / GN10	Installation of 3 SmartBoards, projectors and AV system	Science	Science	Steve Scroggie	2-Mar-09	?	Status unknown
Clayton	19 / GN11	Installation of 3 SmartBoards, projectors and AV system	Science	Science	Steve Scroggie	2-Mar-09	?	Status unknown
Clayton	19 / GN12	Installation of SmartBoard	Science	Science	Steve Scroggie	2-Mar-09	?	Status unknown
Clayton	B40 - F&S Board Room	Installation of SmartBoard and AV system	Facilities and Services	F&S Capital Works Fund	Stephen Davies	n/a	?	New project
Clayton	B70 - F&S Board Room	Installation of SmartBoard and AV system	Facilities and Services	F&S Capital Works Fund	Stephen Davies	n/a	?	Site visit pending

Clayton	Monash International	Project unknown	Monash International	Monash International	?	?	?	Status unknown
Clayton	65 / G06	Install AV min]	Monash House	Monash House	Margot Colquitt	?	?	Trialling projectors
Clayton	M4 / M5	Convert 2 teaching spaces into flexible 4 spaces.	Radiology	Radiology	Peter Arnold	?	?	Designs being drawn up.

Campus	Room/Building Location	Description of Work	School/Faculty	Funding	Customer Contact/Stakeholders	Date of 1st booking within Syllabus+	Projected Completion Date	Current Status - 12/12/08/08
Caulfield	H - 4.89	Install of equipment into meeting room	Accounting & Finance - Bus Eco	MPM Building fund	Howard Jacobs		N/A	On hold
Caulfield	H - 1st Floor - Post Graduate Lounge	Installation of Plasma Screen	Bus Eco	MPM Building fund	Howard Jacobs		N/A	On hold
Caulfield	F2 Studio 1a	Installation of hi-tech equipment into teaching space	Art & Design	Art & Design	Nancy Van / Martin Taylor		Feb-08	Completed
Caulfield	F2 Studio 1b	Installation of hi-tech equipment into teaching space	Art & Design	Art & Design	Nancy Van / Martin Taylor		Feb-08	Completed
Caulfield	F2 Studio 2a/c	Installation of hi-tech equipment into teaching space	Art & Design	Art & Design	Nancy Van / Martin Taylor		Feb-08	Completed
Caulfield	F2 Conf Room	Installation of hi-tech equipment into teaching space	Art & Design	Art & Design	Nancy Van / Martin Taylor		Feb-08	Completed
Caulfield	S1.36	Upgrade of low tech space to hi-tech space.	Bus Eco	Bus Eco	Howard Jacobs		N/A	Project cancelled
Caulfield	Various	iLecture pilot installation	Art & Design	Art & Design	Martin Taylor		N/A	Completed
Caulfield	B213/B214	Creation of 1 large theatre from 2 small theatres, 3 projectors and hi-tech equipment.	F&S	F&S Capital Works Fund	Adel Mousa	17-Apr-08	Apr-08	Completed
Caulfield	C205	Installation of medium-tech equipment into teaching space	Bus Eco	Bus Eco	Howard Jacobs		Feb-08	Completed
Caulfield	H404	Update of equipment into finance dealing room, reprogramming	Bus Eco	Bus Eco	Howard Jacobs		Feb-08	Scheduled
Caulfield	S917	Installation of plasma screen for meeting room	Bus Eco	Bus Eco	Howard Jacobs		Feb-08	Completed
Caulfield	H9.03	Install - large system	Advancement	F&S Capital Works Fund	Ross Morelli		Jan-08	Completed
Caulfield	H9.07	Install - mini-system / plasma	Advancement	F&S Capital Works Fund	Ross Morelli		Jan-08	Completed
Caulfield	H9.08	Install - mini-system / plasma	Advancement	F&S Capital Works Fund	Ross Morelli		Jan-08	Completed
Caulfield	H10.04	Install - media areas	Advancement	F&S Capital Works Fund	Ross Morelli		Jan-08	Completed
Caulfield	H10.37	Install - plasma / audio conf	Advancement	F&S Capital Works Fund	Ross Morelli		Jan-08	On hold
Caulfield	H10.39	Install - mini-system	Advancement	F&S Capital Works Fund	Ross Morelli		Jan-08	Completed
Caulfield	H9.26	Install - mini-system / plasma	Advancement	F&S Capital Works Fund	Ross Morelli		Jan-08	Completed
Caulfield	S2.32	Update of AV rack with dvd/vcr combo and programming	ITS Client Services	ITS Refurbishment fund	Emad Awad		Feb-08	Completed
Caulfield	K3.09	Upgrade data projectors	ITS Client Services	ITS Refurbishment fund	Matthew Rendell	03-Mar-08	Feb-08	Completed
Caulfield	K3.21	Upgrade data projectors	ITS Client Services	ITS Refurbishment fund	Matthew Rendell	03-Mar-08	Feb-08	Completed
Caulfield	B2.15	Upgrade data projectors	ITS Client Services	ITS Refurbishment fund	Matthew Rendell	03-Mar-08	Feb-08	Completed
Caulfield	Lib 501.A404	Upgrade of data projector	Main Lib	Main Lib	David Brodrick		Feb-08	Completed

Caulfield	Clayfield Room	Replacement of faulty dimmer	ITS Client Services	ITS Refurbishment fund	Matthew Rendell		Apr-08	Completed
Caulfield	B218	Dimmer re-cable	ITS Client Services	ITS Refurbishment fund	Matt Rendell	n/a	n/a	Completed
Caulfield	Dealing Room	PC install and project review	BusEco	BusEco	Ryan Newington	n/a	Oct-08	Completed
Caulfield	H9.08	Install PC into rack	Advancement	F&S Capital Works Fund	Scott Doyle	n/a	Jul-08	Completed
Caulfield	Student walkway	Purchase and install plasma in student area.	Campus Management	F&S Capital Works Fund	Helen Dunne	n/a	Sep-08	Awaiting network point installation
Caulfield	Ron Fairchild's Office	Re-visit quote, and re-start install project	Advancement	Advancement	Sue Jolly / Shane Rodwell	n/a	Oct-08	Project cancelled
Caulfield	N Block, Level 4	Install data projector, controls and cabling	BusEco	F&S Capital Works Fund	Tim Fischer / Ross Morelli	n/a	n/a	Purchasing and scheduling underway
Caulfield	N Block, Level 4	Re-locate plasma from H Block to foyer	BusEco	F&S Capital Works Fund	Tim Fischer / Ross Morelli	n/a	n/a	Purchasing and scheduling underway
Caulfield	H Block, Level 8	New AV project, Scott to investigate	Jewish Dept	F&S Capital Works Fund	Tim Fischer / Ross Morelli	n/a	n/a	Project documents sent
Caulfield	B461	4 lab install. Sympodium, dual projectors (8 total) and control / audio systems.	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-08	?	Status Unknown
Caulfield	B471	Replace JED and install new rack	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-08	?	Status Unknown
Caulfield	B476	Replace JED and install new rack	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-08	?	Status Unknown
Caulfield	S232	Exhibition Space	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-08	?	Status Unknown
Caulfield	A204	Replace JED with AMX	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-08	?	Status Unknown
Caulfield	A205	Replace JED with AMX	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-08	?	Status Unknown
Caulfield	A206	Replace JED with AMX	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-08	?	Status Unknown
Caulfield	A210	New computer in rack, new lectern	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-08	?	Status Unknown
Caulfield	A212	New computer in rack, new lectern	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-08	?	Status Unknown
Caulfield	K309	Install 2nd projector, new lectern	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-08	?	Status Unknown
Caulfield	K321	Install 2nd projector, new lectern	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-08	?	Status Unknown
Caulfield	Lib A4.04	Upgrade AV system	Library	Library	Ross Harrison	n/a	to be set	Purchasing and scheduling underway
Caulfield	Monsu Conf Room	Install AV mini-system	Monsu	Monsu	Bruce Yardley	n/a	?	Awaiting quote from IBSAV
Caulfield	Monsu Desk	Install touch LCD screen	Monsu	Monsu	Bruce Yardley	n/a	?	Awaiting quote from IBSAV
Caulfield	C322	Install collaborative teaching room - 3 SmartBoards, Video Conf, control system	Calt	Calt	Len Webster	n/a	?	New project

Caulfield	N Block, Level 2	Future project - collaborative teaching spaces	e-Education	e-Education	Gordon Sanson	n/a	?	New project
-----------	------------------	------------------------------------------------	-------------	-------------	---------------	-----	---	-------------

Campus	Room/Building Location	Description of Work	School/Faculty	Funding	Customer Contact/Stakeholders	Date of 1st booking within Syllabus+	Projected Completion Date	Current Status - 12/12/08/08
Berwick	901.133	Relocate Symposium and replace with new touch screen	ITS Client Services	ITS Refurbishment fund	Peter Boyle, David Kajewski	N/A	N/A	On hold.
Berwick	BusEco	Several rooms to be upgraded	Bus Eco	Bus Eco	Howard Jacobs	N/A	N/A	Project cancelled
Berwick	902/G68	Install wall mounted whiteboards	ITS Client Services	ITS Refurbishment fund	Peter Boyle, David Kajewski	N/A	Sep-07	Completed
Berwick	902/G70	Install wall mounted whiteboards	ITS Client Services	ITS Refurbishment fund	Peter Boyle, David Kajewski	N/A	Sep-07	Completed
Berwick	Foyer	Relocated Computer	ITS Client Services	ITS Refurbishment fund	Tania Horton	N/A	?	Completed
Berwick	901 / 133	Upgrade data projectors	ITS Client Services	ITS Refurbishment fund	David Kajewski	N/A	Mar-08	Completed
Berwick	Lib 901 / G16	Installation of medium-tech AV equipment into meeting room	Main Lib	Main Lib	David Brodrick	N/A	Feb-08	Completed
Berwick	G57	Install mini-system	ITS Client Services	ITS Refurbishment fund	David Kajewski	n/a	Aug-08	Completed
Berwick	G99	Replace XC-10 with XT-21	Bus Eco	Bus Eco	Stefan BusEco	n/a	Jul-08	Completed
Berwick	G100	Replace XC-10 with XT-21	Bus Eco	Bus Eco	Stefan BusEco	n/a	Jul-08	Completed
Berwick	Student café	Install plasma and PADS PC in café area,	Campus Management	F&S Capital Works Fund	Jo Calmer	n/a	Jul-08	Completed
Berwick	Various	Laptop loom upgrade for MAC x 2	ITS Client Services	ITS Refurbishment fund	David Kajewski	n/a	Aug-08	Completed
Berwick	902/195	Upgrade data projector	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-08	?	Status Unknown
Berwick	902/197	Upgrade data projector	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-08	?	Status Unknown
Berwick	903/G121	Install 2nd projector	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-08	?	Status Unknown
Berwick	Lib 901/G17	Upgrade AV system	Library	Library	Ross Harrison	n/a	to be set	Purchasing and scheduling underway

Campus	Room/Building Location	Description of Work	School/Faculty	Funding	Customer Contact/Stakeholders	Date of 1st booking within Syllabus+	Projected Completion Date	Current Status - 12/12/08/08
Peninsula	E - 2.45	Refurbishment of Med-Tech tutorial room		ITS Refurbishment fund	Sahar Oujil	n/a	Dec-07	On hold.
Peninsula	D.206	Upgrade data projector	ITS Client Services	ITS Refurbishment fund	Roo Du'Jardin	n/a	Jul-07	Status unknown
Peninsula	D.411	Upgrade data projectors	ITS Client Services	ITS Refurbishment fund	Roo Du'Jardin	n/a	Feb-08	Status unknown
Peninsula	A.416	Relocate Sympodium and replace with new touch screen	ITS Client Services	ITS Refurbishment fund	Roo Du'Jardin	n/a	N/A	Project cancelled
Peninsula	Lib B621 L2-16	Installation of medium-tech AV equipment into meeting room	Main Lib	Main Lib	David Brodrick	n/a	Feb-08	Completed
Peninsula	A4.41	Upgrade data projector	ITS Client Services	ITS Refurbishment fund	Roo Du'Jardin	n/a	Jun-08	Status unknown
Peninsula	D2.09a	Upgrade data projector	ITS Client Services	ITS Refurbishment fund	Roo Du'Jardin	n/a	Jun-08	Status unknown
Peninsula	A4.41	DVD combo, mod, re-programme and install	ITS Client Services	ITS Refurbishment fund	Roo Du'Jardin	n/a	Jul-08	Completed
Peninsula	Hockey Pavilion	Install mini-system	Campus Management	F&S Capital Works Fund	Greg Brown	n/a	Aug-08	Completed
Peninsula	Spare	Replace faulty DVD combo under warranty	ITS Client Services	ITS Refurbishment fund	Roo Du'Jardin	n/a	Aug-08	Completed
Peninsula	B1.35	Radio Mic and AMX upgrade	ITS Client Services	ITS Refurbishment fund	Roo Du'Jardin	n/a	n/a	Status unknown
Peninsula	Student café	Install plasma and PADS PC in café area,	Campus Management	F&S Capital Works Fund	Sue Webb	n/a	Jul-08	Completed
Peninsula	Education	Install SmartBoard, XL-50 and cables	Education	F&S Capital Works Fund	Vicki White	n/a	n/a	Status Unknown
Peninsula	Education	Install SmartBoard, XL-50 and cables	Education	F&S Capital Works Fund	Vicki White	n/a	n/a	Status Unknown
Peninsula	Education	Install SmartBoard, XL-50 and cables	Education	F&S Capital Works Fund	Vicki White	n/a	n/a	Status Unknown
Peninsula	Education	Install SmartBoard, XL-50 and cables	Education	F&S Capital Works Fund	Vicki White	n/a	n/a	Status Unknown
Peninsula	F1.01	New rack and sympodium	ITS Client Services	ITS Refurbishment fund	Roo Du'Jardin	2-Mar-08	?	Status unknown
Peninsula	A2.16	New computer in rack, new lectern	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-08	?	Status Unknown
Peninsula	D2.09	Check space for work needed	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-08	?	Status Unknown
Peninsula	Lib L2.16	Upgrade AV system	Library	Library	Ross Harrison	n/a	to be set	Purchasing and scheduling underway
Peninsula	U210 / Seahorse Tavern	Install AV mini-system	Monsu	Monsu	Bruce Yardley	n/a	?	Awaiting quote from IBSAV

Peninsula	U203 / Seahorse Tavern	Install / upgrade AV system	Monsu	Monsu	Bruce Yardley / Tania O'Brien	n/a	?	Awaiting quote from IBSAV
-----------	------------------------	-----------------------------	-------	-------	-------------------------------	-----	---	---------------------------

Campus	Room/Building Location	Description of Work	School/Faculty	Funding	Customer Contact/Stakeholders	Date of 1st booking within Syllabus+	Projected Completion Date	Current Status - 12/12/08/08
Gippsland	New Building - Auditorium	8 new Med-Tech tutorial rooms and stage area	Campus	Capital Works funding	Brian Stark, Sahar Oujil	N/A	2008	Completed
Gippsland	5N104	Relocate Sympodium and replace with new touch screen	ITS Client Services	ITS Refurbishment fund	Peter Boyle, Austin Rickell	N/A	Jul-07	Project cancelled
Gippsland	5N148	Relocate Sympodium and replace with new touch screen	ITS Client Services	ITS Refurbishment fund	Peter Boyle, Austin Rickell	N/A	Jul-07	Project cancelled
Gippsland	Tute Room 1	Install medium tech system	Medicine	Capital Works funding	Chris Browne	N/A	Jan-08	Completed
Gippsland	Tute Room 2	Install medium tech system with dual projection	Medicine	Capital Works funding	Chris Browne	N/A	Jan-08	Completed
Gippsland	Tute Room 3	Install medium tech system	Medicine	Capital Works funding	Chris Browne	N/A	Jan-08	Completed
Gippsland	Tute Room 4	Install dual projection and VC system	Medicine	Capital Works funding	Chris Browne	N/A	Jan-08	Completed
Gippsland	Tute Room 5	Install medium tech system	Medicine	Capital Works funding	Chris Browne	N/A	Jan-08	Completed
Gippsland	Tute Room 6	Install medium tech system	Medicine	Capital Works funding	Chris Browne	N/A	Jan-08	Completed
Gippsland	Medical Skills Lab	Install camera and Mic for nursing wards	Medicine	Capital Works funding	Chris Browne	N/A	Jan-08	Completed
Gippsland	Learning Resource Centre	Install high tech system with dual projection and Sympodium	Medicine	Capital Works funding	Chris Browne	N/A	Jan-08	Completed
Gippsland	Debriefing Room	Install medium tech system	Medicine	Capital Works funding	Chris Browne	N/A	Jan-08	Completed
Gippsland	Simman / Control Centre	Install central control for all nursing school spaces	Medicine	Capital Works funding	Chris Browne	N/A	Jan-08	Completed
Gippsland	Lib 704 / 1e133	Installation of medium-tech AV equipment into meeting room	Main Lib	Main Lib	David Brodrick	N/A	Feb-08	Completed
Gippsland	New room	Install 1 of the proposed AV systems for the auditorium elsewhere	Campus	Capital Works funding	Austen Rickell	n/a	Jul-08	Completed
Gippsland	Student café	Install plasma and PADS PC in café area,	Campus	Capital Works funding	Austen Rickell	n/a	Jul-08	Completed
Gippsland	Nursing 2W/251	Upgrade room	Campus	Capital Works funding	Austen Rickell	n/a	Jul-08	Completed
Gippsland	4N/120	Upgrade data projector	ITS Client Services	ITS Refurbishment fund	Patrick Lee	2-Mar-08	?	Project email sent to precincts
Gippsland	Lib 1E.133	Upgrade AV system	Library	Library	Ross Harrison	n/a	to be set	On hold
Gippsland	Library	Add SmartBoard accessories	Library	Library	Ross Harrison	n/a	to be set	On hold
Gippsland	Library	Future project - collaborative teaching spaces	e-Education	e-Education	Gordon Sanson	n/a	?	New project
Gippsland	Library	Installation of medium-tech AV system and VC.	Main Lib	Main Lib	David Brodrick / Ross Harrison	N/A	?	Purchasing done, to be scheduled upon completion of building works.

Campus	Room/Building Location	Description of Work	School/Faculty	Funding	Customer Contact/Stakeholders	Date of 1st booking within Syllabus+	Projected Completion Date	Current Status - 12/12/08/08
Bendigo	Rural Health	Installation of Video Conferencing and projection system.	Medicine	Medicine	Robert Clough	N/A	Jul-07	Status unknown
Castlemaine	Rural Health	Installation of Video Conferencing and projection system.	Medicine	Medicine	Robert Clough	N/A	Jul-07	Status unknown
TFSU	B14	Relocate Symposium and replace with new touch screen	ITS Client Services	ITS Refurbishment fund	Patrick Lee, Graeme Ivey	N/A	Dec-07	Completed
Nottingham	Medicine FTG Rd	Possibility of Camera upgrade using Indigo Vision Systems	Medicine	Medicine	Faye Alphonso, Grace Couchman	N/A	Jul-07	Project did not go ahead.
Oakleigh	Meeting Room	Relocate AV system	Medicine	Medicine	Jenny Green	N/A	Feb-08	Completed
Alfred	Theatre	Install VP211 and repair cables	Medicine	Medicine	Ron Baresi	n/a	Jun-08	Completed
Alfred	Meeting Room	Repair and test laptop loom and system	Medicine	Medicine	Ron Baresi	n/a	Jun-08	Completed
Alfred	NEW Theatre	Design Lecture Theatre with VC	Medicine	Medicine	Nicole Collin	n/a	2010	Quotes and cable schedules sent
Alfred	NEW VC Pool Room	Design VC Room with 2 projectors	Medicine	Medicine	Nicole Collin	n/a	2010	Quotes and cable schedules sent
Alfred	NEW Tute Rooms	Design mini-system	Medicine	Medicine	Nicole Collin	n/a	2010	Quotes and cable schedules sent
Alfred	NEW Training Rooms	Design mini-system	Medicine	Medicine	Nicole Collin	n/a	2010	Quotes and cable schedules sent
City Office	Boardroom	Quote and design new VC AV system	City Office	?	Pen Goward	n/a	n/a	Status unknown
City Office	Office 1	Quote and design new VC AV system	City Office	?	Pen Goward	n/a	n/a	Status unknown
Mildura	Clinical School	Install new VC AV system	Medicine	Medicine	Unknown	n/a	Jun-08	Completed
Monash Med	Meeting Room	Quote and design new VC AV system	Medicine	Medicine	Nick Walker	n/a	?	Quote sent
Parkville	Group study area	Install SmartBoard, XL-50 and cables	Library	Library	Ross Harrison David Brodrick	n/a	Sep-08	Completed
Parkville	Meeting Room	Install SmartBoard, XL-50 and cables	Library	Library	Ross Harrison David Brodrick	n/a	Sep-08	Completed
Parkville	Training Room	Install mini-system	Library	Library	Ross Harrison David Brodrick	n/a	Sep-08	Completed
Parkville	Reception	Move plasma screen and JED	Library	Library	Ross Harrison David Brodrick	n/a	Jul-08	Completed
City Office	Law Chambers 1	Installation of AV mini-system	?	?	?	?	?	?
City Office	Law Chambers 2	Installation of AV mini-system & SmartBoard	?	?	?	?	?	?
City Office	Law Chambers 3	Installation of AV mini-system & SmartBoard	?	?	?	?	?	?
City Office	Law Chambers 4	Installation of AV DUAL mini-system & SmartBoard	?	?	?	?	?	?
City Office	Law Chambers 5	Installation of AV mini-system	?	?	?	?	?	?
City Office	Law Chambers 6	Installation of AV mini-system	?	?	?	?	?	?
City Office	Law Chambers 7	Installation of AV mini-system & SmartBoard	?	?	?	?	?	?
City Office	Law Chambers 8	Installation of AV mini-system & SmartBoard	?	?	?	?	?	?