

Status of Teaching Space and Educational Technology equipment upgrades and maintenance works as of 21/12/2006

Campus	Room/Building Location	Description of Work	School/Faculty	Funding	Customer Contact/Stakeholders	Date of 1st booking within Syllabus+	Projected Completion Date	Current Status - 21/12/2006
Caulfield	H - B.39 Lecture Theatre 1	Fit-out of new Hi-Tech lecture theatre		MPM Building fund	Helen Dunne, Chris Riskas, Howard Jacobs, Romine Haddad, Warren Taylor, Jacqui Hughes	27-Feb-06	24/02/2006	Completed
Caulfield	H - B.36 Lecture Theatre 2	Fit-out of new Hi-Tech lecture theatre		MPM Building fund	Helen Dunne, Chris Riskas, Howard Jacobs, Romine Haddad, Warren Taylor, Jacqui Hughes	27-Feb-06	24/02/2006	Completed
Caulfield	H - B.40 Lecture Theatre 3	Fit-out of new Hi-Tech lecture theatre		MPM Building fund	Helen Dunne, Chris Riskas, Howard Jacobs, Romine Haddad, Warren Taylor, Jacqui Hughes	27-Feb-06	24/02/2006	Completed
Caulfield	H - B.32 Lecture Theatre 4	Fit-out of new Hi-Tech lecture theatre		MPM Building fund	Helen Dunne, Chris Riskas, Howard Jacobs, Romine Haddad, Warren Taylor, Jacqui Hughes	27-Feb-06	24/02/2006	Completed
Caulfield	H - 1.26 Lecture Theatre 5	Fit-out of new Hi-Tech lecture theatre		MPM Building fund	Helen Dunne, Chris Riskas, Howard Jacobs, Romine Haddad, Warren Taylor, Jacqui Hughes	27-Feb-06	24/02/2006	Completed
Caulfield	H - 1.25 Lecture Theatre 6	Fit-out of new Hi-Tech lecture theatre		MPM Building fund	Helen Dunne, Chris Riskas, Howard Jacobs, Romine Haddad, Warren Taylor, Jacqui Hughes	27-Feb-06	24/02/2006	Completed
Caulfield	H - 2.35 Lecture Theatre 7	Fit-out of new Hi-Tech lecture theatre		MPM Building fund	Helen Dunne, Chris Riskas, Howard Jacobs, Romine Haddad, Warren Taylor, Jacqui Hughes	27-Feb-06	24/02/2006	Completed
Caulfield	H - 2.37 Lecture Theatre 8	Fit-out of new Hi-Tech lecture theatre		MPM Building fund	Helen Dunne, Chris Riskas, Howard Jacobs, Romine Haddad, Warren Taylor, Jacqui Hughes	27-Feb-06	24/02/2006	Completed
Caulfield	H - 2.38 Lecture Theatre 9	Fit-out of new Hi-Tech lecture theatre		MPM Building fund	Helen Dunne, Chris Riskas, Howard Jacobs, Romine Haddad, Warren Taylor, Jacqui Hughes	27-Feb-06	24/02/2006	Completed

Caulfield	H - 2.41 Teaching Room 1	Fit-out of new Med-Tech tutorial room		MPM Building fund	Helen Dunne, Chris Riskas, Howard Jacobs, Romine Haddad, Warren Taylor, Jacqui Hughes	27-Feb-06	24/02/2006	Completed
Caulfield	H - 2.20 Teaching Room 2	Fit-out of new Med-Tech tutorial room		MPM Building fund	Helen Dunne, Chris Riskas, Howard Jacobs, Romine Haddad, Warren Taylor, Jacqui Hughes	27-Feb-06	24/02/2006	Completed
Caulfield	H - 2.22 Teaching Room 3	Fit-out of new Med-Tech tutorial room		MPM Building fund	Helen Dunne, Chris Riskas, Howard Jacobs, Romine Haddad, Warren Taylor, Jacqui Hughes	27-Feb-06	24/02/2006	Completed
Caulfield	H - 2.27 Computer Lab 1	Fit-out of new Low-Tech Post-Grad Computer Lab		MPM Building fund	Helen Dunne, Warren Taylor, Chris Riskas	27-Feb-06	24/02/2006	Completed
Caulfield	H - 2.26 Computer Lab 2	Fit-out of new Low-Tech Post-Grad Computer Lab		MPM Building fund	Helen Dunne, Warren Taylor, Chris Riskas	No bookings listed	24/02/2006	Completed
Caulfield	H - 2.23 Computer Lab 3	Fit-out of new Med-Tech Post-Grad Computer Lab		MPM Building fund	Helen Dunne, Warren Taylor, Chris Riskas	27-Feb-06	24/02/2006	Completed
Caulfield	H - 4.104	Dealing/Trading room - Move Data Projector from "F" block and install on 4th floor	Bus Eco	Bus Eco	Howard Jacobs	N/A	24/02/2006	Completed
Caulfield	H - 4.87	Install of equipment into formal meeting room	Econometrics - Bus Eco	MPM Building fund	Howard Jacobs	N/A	May-06	Completed
Caulfield	H - 4.88	Install of equipment into formal meeting room	Econometrics - Bus Eco	MPM Building fund	Howard Jacobs	N/A	May-06	Completed
Caulfield	H - 4.89	Install of equipment into meeting room	Accounting & Finance - Bus Eco	MPM Building fund	Howard Jacobs	N/A	May-06	On hold
Caulfield	H - 1st Floor - Open Space	Installation of 4 Plasma Screens	Bus Eco	MPM Building fund	Helen Dunne, Chris Riskas, Howard Jacobs, Warren Taylor	N/A	Mar-06	Completed
Caulfield	H - 1st Floor - Post Graduate Lounge	Installation of Plasma Screen	Bus Eco	MPM Building fund	Helen Dunne, Chris Riskas, Howard Jacobs, Warren Taylor	N/A	Jun-06	On hold
Caulfield	H - 3.03	Installation of Front Desk Reception LCD's and Plasma	Accounting & Finance - Bus Eco	MPM Building fund	Howard Jacobs	N/A	Jun-06	Completed
Caulfield	H - 3.56	Installation of Plasma Screen - Staff room	Accounting & Finance - Bus Eco	MPM Building fund	Howard Jacobs	N/A	Jun-06	Completed
Caulfield	H - 4.22	Installation of Plasma Screen - Staff room	Accounting & Finance - Bus Eco	MPM Building fund	Howard Jacobs	N/A	Jun-06	Completed
Caulfield	H - 5.91 Studio Room 1	Fit-out of new Med-Tech tutorial room	FIT	MPM Building fund	Romine Haddad	N/A	18/03/2006	Completed
Caulfield	H - 5.92 Studio Room 2	Fit-out of new Med-Tech tutorial room	FIT	MPM Building fund	Romine Haddad	N/A	18/03/2006	Completed
Caulfield	H - 5.95 Studio Room 3	Fit-out of new Med-Tech tutorial room	FIT	MPM Building fund	Romine Haddad	N/A	18/03/2006	Completed

Caulfield	H - 5.101 Studio Room 4	Fit-out of new Med-Tech tutorial room	FIT	MPM Building fund	Romine Haddad	N/A	18/03/2006	Completed
Caulfield	H - 6.90	Fit-out of Board Room	FIT	MPM Building fund	Romine Haddad	N/A	Priority 2 behind teaching spaces	Completed
Caulfield	H - 7.50	Fit-out of IT Usability Lab	FIT	MPM Building fund	Romine Haddad	N/A	Priority 2 behind teaching spaces	Completed
Caulfield	H - 7.98	Fit-out of Access Grid room	FIT	MPM Building fund	Romine Haddad	N/A	Priority 2 behind teaching spaces	Completed
Caulfield	H - 7.84	Fit-out of SIMS Seminar room	FIT	MPM Building fund	Romine Haddad	N/A	Priority 2 behind teaching spaces	Completed
Caulfield	H - 7.82	Fit-out of CSSE Meeting room	FIT	MPM Building fund	Romine Haddad	N/A	Priority 2 behind teaching spaces	Completed
Caulfield	H - 7.28	Fit-out of Cool Campus room	FIT	MPM Building fund	Romine Haddad	N/A	Priority 2 behind teaching spaces	Completed
Caulfield	H - 8.44	Fit-out of Meeting room	Arts	MPM Building fund	Christian Frye	N/A	Dec-06	Initial signoff of meeting space design and equipment completed
Caulfield	H - 8.55	Fit-out of Meeting room	Ats	MPM Building fund	Christian Frye	N/A	Dec-06	Initial signoff of meeting space design and equipment completed
Caulfield	S-317	Refurbishment and moving of equipment in meeting room	Bus Eco	Bus Eco	Howard Jacobs	N/A	Apr-06	Completed
Caulfield	F - 3.22	Fit-out of new Med-Tech tutorial room	Monash International	Monash International	Jason Smith	N/A	Jul-06	Completed
Caulfield	F - 3.23	Fit-out of new Med-Tech tutorial room	Monash International	Monash International	Jason Smith	N/A	Jul-06	Completed
Caulfield	F - 3.24	Fit-out of new Med-Tech tutorial room	Monash International	Monash International	Jason Smith	N/A	Jul-06	Completed
Caulfield	F - 3.25	Fit-out of new Med-Tech tutorial room	Monash International	Monash International	Jason Smith	N/A	Jul-06	Completed
Caulfield	F - 3.26	Fit-out of new Med-Tech tutorial room	Monash International	Monash International	Jason Smith	N/A	Jul-06	Completed
Clayton	73 - G23	Refurbishment of Hi-Tech lecture theatre	Monash International	Monash International	Jason Smith	N/A	10/02/2006	Completed
Clayton	73 - G.01	Installation of Med-Tech tutorial room	Monash International	Monash International	Jason Smith	N/A	15/02/2006	Completed
Clayton	73 - G.04	Installation of Med-Tech tutorial room	Monash International	Monash International	Jason Smith	N/A	15/02/2006	Completed
Clayton	73 - G.07	Installation of Med-Tech tutorial room	Monash International	Monash International	Jason Smith	N/A	15/02/2006	Completed
Clayton	73 - 1.01	Installation of Med-Tech tutorial room	Monash International	Monash International	Jason Smith	N/A	15/02/2006	Completed
Clayton	73 - 1.04	Installation of Med-Tech tutorial room	Monash International	Monash International	Jason Smith	N/A	15/02/2006	Completed
Clayton	73 - 1.07	Installation of Med-Tech tutorial room	Monash International	Monash International	Jason Smith	N/A	15/02/2006	Completed
Clayton	73 - 2.01	Installation of Med-Tech tutorial room	Monash International	Monash International	Jason Smith	N/A	15/02/2006	Completed
Clayton	73 - 2.04	Installation of Med-Tech tutorial room	Monash International	Monash International	Jason Smith	N/A	15/02/2006	Completed
Clayton	73 - 2.07	Installation of Med-Tech tutorial room	Monash International	Monash International	Jason Smith	N/A	15/02/2006	Completed
Clayton	73 - 3.01	Installation of Med-Tech tutorial room	Monash International	Monash International	Jason Smith	N/A	15/02/2006	Completed
Clayton	73 - 3.04	Installation of Med-Tech tutorial room	Monash International	Monash International	Jason Smith	N/A	15/02/2006	Completed
Clayton	73 - 3.07	Installation of Med-Tech tutorial room	Monash International	Monash International	Jason Smith	N/A	15/02/2006	Completed
Clayton	17 - 3.31 and 3.32	Refurbishment of Med-Tech teaching laboratory	Environmental Science - Science	Science	Ann Fletcher	N/A	24/02/2006	Completed
Clayton	18 - 1.15	Installation of additional equipment in High-Tech laboratory	Biological Sciences	Science	Murray Logan	N/A	Oct-06	Completed
Clayton	22 - G.04	Fit-out of new High-Tech laboratory	Biological Sciences	Science	Gordon Sanson	N/A	Feb-07	Planning stage

Clayton	13 - CG 70.1	Installation of Med-Tech tutorial rooms	Anatomy - Medicine	Medicine	Simon Dermer	N/A	24/02/2006	Completed
Clayton	13 - CG 70.2	Installation of Med-Tech tutorial rooms	Anatomy - Medicine	Medicine	Simon Dermer	N/A	24/02/2006	Completed
Clayton	13 - CG 70.3	Installation of Med-Tech tutorial rooms	Anatomy - Medicine	Medicine	Simon Dermer	N/A	24/02/2006	Completed
Clayton	13 - CG 70.4	Installation of Med-Tech tutorial rooms	Anatomy - Medicine	Medicine	Simon Dermer	N/A	24/02/2006	Completed
Clayton	13 - CG 70.5	Installation of Med-Tech tutorial rooms	Anatomy - Medicine	Medicine	Simon Dermer	N/A	24/02/2006	Completed
Clayton	13 - CG.20	Refurbishment of Med-Tech lecture theatre	Anatomy - Medicine	Medicine	Simon Dermer	N/A	Feb-07	Planning stage
Clayton	13 - AG.17	Installation of Med-Tech tutorial rooms	Anatomy - Medicine	Medicine	Simon Dermer	N/A	Feb-07	Planning stage
Clayton	11 - E9.57	Fit-out of Med-Tech computer laboratory	Bus Eco	Bus Eco	Howard Jacobs	N/A	8/09/2006	Completed
Clayton	61 - G.01	Installation of Plasma Screens	Security and Traffic	Facilities and Services	Russell Gammie	N/A	Nov-06	Planning stage
Clayton	75 - 3.08	Fit-out of Med-Tech laboratory	Immunology and Stem Cell	Medicine	Chria Mayberry	N/a	Nov-06	Initial quotes and information submitted
Clayton	10 - Campus Cinema	Installation of Med-Tech teaching space	Monyx	Monyx	Tina Taitt, Norm Aldous	N/A	21/04/2006	Completed
Peninsula	B.144	Installation of Med-Tech tutorial room	Occupational Therapy - Medicine	Medicine	Greg Brown, Jenny Keating	01-Feb-06	24/02/2006	Completed
Peninsula	B.147	Installation of Med-Tech tutorial room	Occupational Therapy - Medicine	Medicine	Greg Brown, Jenny Keating	01-Feb-06	24/02/2006	Completed
Peninsula	B.149	Installation of Med-Tech tutorial room	Occupational Therapy - Medicine	Medicine	Greg Brown, Jenny Keating	01-Feb-06	24/02/2006	Completed
Peninsula	B.154	Installation of Med-Tech tutorial room	Occupational Therapy - Medicine	Medicine	Greg Brown, Jenny Keating	01-Feb-06	24/02/2006	Completed
Peninsula	B.123	Installation of Med-Tech tutorial room	Occupational Therapy - Medicine	Medicine	Greg Brown, Louise Farnworth	01-Mar-06	10/03/2006	Completed
Peninsula	B.124	Installation of Med-Tech tutorial room	Occupational Therapy - Medicine	Medicine	Greg Brown, Louise Farnworth	27-Feb-06	10/03/2006	Completed
Peninsula	B.125	Installation of Med-Tech tutorial room	Occupational Therapy - Medicine	Medicine	Greg Brown, Louise Farnworth	27-Feb-06	10/03/2006	Completed
Peninsula	B.126	Installation of Med-Tech tutorial room	Occupational Therapy - Medicine	Medicine	Greg Brown, Louise Farnworth	27-Feb-06	10/03/2006	Completed
Peninsula	B.135	Installation of Med-Tech tutorial room	Occupational Therapy - Medicine	Medicine	Greg Brown, Louise Farnworth	03-Mar-06	10/03/2006	Completed
Peninsula	B.150	Installation of Med-Tech tutorial room	Education	Education	Greg Brown, Sue Webb	N/A	14/04/2006	Completed
Peninsula	B.151	Installation of Med-Tech tutorial room	Education	Education	Greg Brown, Sue Webb	N/A	14/04/2006	Completed
Peninsula	A.302	Installation of Med-Tech tutorial room	Education	Education	David Harris, Sharon Fitzgerald	27-Feb-06	24/03/2006	Completed
Berwick	901.235	Educational Technology equipment to be moved		F&S Minor Works Fund	Robert Klein	27-Feb-06	Sep-06	Planning phase
Library	Parkville	Installation of Plasma Screens	Library	Library	Janette Bourke, David Broderick	N/A		Completed
Library	Matheson	Installation of Plasma Screens	Library	Library	Janette Bourke, David Broderick	N/A		Completed
Library	Clayton - Law	Installation of Plasma Screens	Library	Library	Janette Bourke, David Broderick	N/A		Completed
Library	Hargrave - Andrew	Installation of Plasma Screens	Library	Library	Janette Bourke, David Broderick	N/A		Completed

Library	Berwick	Installation of Plasma Screens	Library	Library	Janette Bourke, David Broderick	N/A	20/02/2006	Completed
Library	Berwick	Installation of Training room	Library	F&S Capital Works Fund	Robert Klein	N/A	20/02/2006	Completed
Library	Peninsula	Installation of Plasma Screens	Library	Library	Janette Bourke, David Broderick	N/A		Completed
Library	Gippsland	Installation of Plasma Screens	Library	Library	Janette Bourke, David Broderick	N/A		Completed
Oakleigh	Primary Health Care	Installation of new camera system	Primary Health Care	Medicine	Jane Tracy, Frances Menzies	N/A	Nov-06	Equipment ordered, ready for installation
Monash Medical Centre	Monash Institute of Medical Research	Installation of new videoconferencing equipment	Medicine	Medicine	Rod Wealands	N/A	Nov-06	Equipment delivered, ready for installation
Monash Medical Centre	Monash Institute of Medical Research	Install of equipment into meeting room - 3rd Floor - Room A.1	Medicine	Medicine	Rod Wealands	N/A	23/02/2006	Completed
Monash Medical Centre	Monash Institute of Medical Research	Install of equipment into meeting room - 3rd Floor - Room A.2	Medicine	Medicine	Rod Wealands	N/A	23/02/2006	Completed
Berwick	901 - G43	Refurbishment of Hi-Tech lecture theatre		ITS Refurbishment fund	Katherine Lock, Sahar Oujil	27-Feb-06	31/01/2006	Completed
Berwick	901 - 117	Refurbishment of Hi-Tech lecture theatre		ITS Refurbishment fund	Katherine Lock, Sahar Oujil	27-Feb-06	24/02/2006	Completed
Berwick	901 - 133	Refurbishment of Hi-Tech lecture theatre		ITS Refurbishment fund	Katherine Lock, Sahar Oujil	27-Feb-06	24/02/2006	Completed
Berwick	901.231	Refurbishment of Med-Tech tutorial room		ITS Refurbishment fund	Katherine Lock, Sahar Oujil	21-Feb-06		Completed
Berwick	901.234	Refurbishment of Med-Tech tutorial room		ITS Refurbishment fund	Katherine Lock, Sahar Oujil	27-Feb-06		Completed
Caulfield	A - 2.06	Refurbishment of Med-Tech tutorial room		ITS Refurbishment fund	Warren Taylor, Jacqui Hughes	27-Feb-06		Completed
Caulfield	A - 2.10	Refurbishment of Med-Tech tutorial room		ITS Refurbishment fund	Warren Taylor, Jacqui Hughes	27-Feb-06		Completed
Caulfield	A - 2.11	Refurbishment of Med-Tech tutorial room		ITS Refurbishment fund	Warren Taylor, Jacqui Hughes	27-Feb-06		Completed
Caulfield	A - 2.12	Refurbishment of Med-Tech tutorial room		ITS Refurbishment fund	Warren Taylor, Jacqui Hughes	27-Feb-06		Completed
Caulfield	B - 2.22	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Rod Thomas, Brett Adams	27-Feb-06	Oct-06	Completed
Caulfield	B - 4.61	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Rod Thomas, Brett Adams	27-Feb-06	Oct-06	Completed
Caulfield	B - 4.71	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Rod Thomas, Brett Adams	27-Feb-06	Oct-06	Completed
Caulfield	B - 4.76	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Rod Thomas, Brett Adams	27-Feb-06	Oct-06	Completed
Caulfield	K - 2.06	Refurbishment of Med-Tech tutorial room		ITS Refurbishment fund	Warren Taylor, Jacqui Hughes	27-Feb-06	Jan-06	Completed
Caulfield	S - 2.32	Refurbishment of Med-Tech lecture theatre		ITS Refurbishment fund	Warren Taylor, Jacqui Hughes	27-Feb-06	Jul-07	Completed

Clayton	5 - G.23	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Adel Mousa, Scott Doyle		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	5 - G.24	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Adel Mousa, Scott Doyle		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	5 - 1.16	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Adel Mousa, Scott Doyle		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	5 - 1.18	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Adel Mousa, Scott Doyle		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	6 - G.19	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Adel Mousa, Scott Doyle		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	6 - G.23	Refurbishment of Med-Tech lecture theatre		ITS Refurbishment fund	Ros Winters, David Yammouni, Scott Doyle, Pamela Peters		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	6 - G.25	Refurbishment of Med-Tech tutorial room		ITS Refurbishment fund	Ros Winters, David Yammouni, Scott Doyle, Pamela Peters		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	6 - G.29	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Adel Mousa, Scott Doyle		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	6 - G.34	Refurbishment of Med-Tech tutorial room	Education	F&S Capital Works Fund	Adel Mousa		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	6 - 1.73	Refurbishment of Med-Tech tutorial room		F&S Capital Works Fund	Ros Winters, David Yammouni, Scott Doyle, Pamela Peters		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	6 - 2.45	Refurbishment of Med-Tech lecture theatre		ITS Refurbishment fund	Ros Winters, David Yammouni, Scott Doyle, Pamela Peters		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	6 - 2.50	Conversion from Low-Tech to Med-Tech tutorial room	Education	F&S Capital Works Fund	Adel Mousa, Scott Doyle		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	6-164	Refurbishment of Med-Tech tutorial room		ITS Refurbishment fund	Ros Winters, Brenda Beatty, Sharon Fitzgerald, Scott Doyle, Pamela Peters	20/2/06 1st Webex class is 16/03/06	8/03/2006	Completed
Clayton	8 - R5	Refurbishment of Hi-Tech lecture theatre		F&S Capital Works Fund	Pamela Peters, Scott Doyle, Adel Mousa	27-Feb-06	24/02/2006	Completed
Clayton	8 - R6	Refurbishment of Hi-Tech lecture theatre		F&S Capital Works Fund	Pamela Peters, Scott Doyle, Adel Mousa	27-Feb-06	24/02/2006	Completed
Clayton	8 - R7	Refurbishment of Hi-Tech lecture theatre		F&S Capital Works Fund	Pamela Peters, Scott Doyle, Adel Mousa	27-Feb-06	24/02/2006	Completed
Clayton	8 - R1	Refurbishment of High-Tech lecture theatre		ITS Refurbishment fund	Pamela Peters, Scott Doyle		Feb-07	Equipment ordered
Clayton	11 - H1	Refurbishment of High-Tech lecture theatre		F&S Capital Works Fund	Adel Mousa, Scott Doyle		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	11 - H2	Refurbishment of Med-Tech lecture theatre		F&S Capital Works Fund	Adel Mousa, Scott Doyle		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	11 - H3	Refurbishment of Med-Tech lecture theatre		F&S Capital Works Fund	Adel Mousa, Scott Doyle		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	11 - H4	Refurbishment of Med-Tech lecture theatre		F&S Capital Works Fund	Adel Mousa, Scott Doyle		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	11 - H5	Refurbishment of Med-Tech lecture theatre		F&S Capital Works Fund	Adel Mousa, Scott Doyle		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	11 - H6	Refurbishment of Med-Tech lecture theatre		F&S Capital Works Fund	Adel Mousa, Scott Doyle		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	11 - W204	Refurbishment of Med-Tech tutorial room		ITS Refurbishment fund	Pamela Peters, Scott Doyle	27-Feb-06	Feb-06	Completed
Clayton	11 - W210	Refurbishment of Med-Tech tutorial room		ITS Refurbishment fund	Pamela Peters, Scott Doyle	27-Feb-06	Feb-06	Completed

Clayton	11 - W216	Refurbishment of Med-Tech tutorial room		ITS Refurbishment fund	Pamela Peters, Scott Doyle	27-Feb-06	Feb-06	Completed
Clayton	11 - W211	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Adel Mousa		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	11 - W215	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Adel Mousa		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	11 - W218	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Adel Mousa		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	11 - W220	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Adel Mousa		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	11 - W303	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Adel Mousa		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	11 - W310	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Adel Mousa		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	11 - W322	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Adel Mousa		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	11 - S311	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Adel Mousa		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	11 - S312	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Adel Mousa		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	11 - S316	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Adel Mousa		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	11 - S324	Conversion from Low-Tech to Med-Tech tutorial room	Arts	F&S Capital Works Fund	Adel Mousa		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	11 - E363	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Adel Mousa		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	11S - SG.02	Refurbishment of Med-Tech tutorial room		ITS Refurbishment fund	Pamela Peters, Scott Doyle	27-Feb-06	Jan-06	Completed
Clayton	12 - L1	Refurbishment of Med-Tech lecture theatre		ITS Refurbishment fund	Pamela Peters, Peter Boyle	27-Feb-06	Apr-06	Completed
Clayton	12 - L2	Refurbishment of Med-Tech lecture theatre		ITS Refurbishment fund	Pamela Peters, Peter Boyle	27-Feb-06	Apr-06	Completed
Clayton	12 - L3	Refurbishment of Med-Tech lecture theatre		ITS Refurbishment fund	Pamela Peters, Peter Boyle	27-Feb-06	Apr-06	Completed
Clayton	12 - L4	Refurbishment of Med-Tech lecture theatre		ITS Refurbishment fund	Pamela Peters, Peter Boyle	24-Feb-06	Apr-06	Completed
Clayton	12 - L5	Refurbishment of Med-Tech lecture theatre		ITS Refurbishment fund	Pamela Peters, Peter Boyle	27-Feb-06	Apr-06	Completed
Clayton	12 - G.05	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Adel Mousa		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	12 - G.01	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Adel Mousa		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	12 - G.08	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Adel Mousa		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	12 - G.09	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Adel Mousa		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	12 - G.22	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Adel Mousa		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	13 - A.G6	Installation of Med-Tech tutorial room	Anatomy	Medicine	Simon Dermer		Feb-07	Equipment Ordered, Waiting for building works to be completed
	13 - A.G7	Installation of Med-Tech tutorial room	Anatomy	Medicine	Simon Dermer		Feb-07	Equipment Ordered, Waiting for building works to be completed
	13 - A.G8	Installation of Med-Tech tutorial room	Anatomy	Medicine	Simon Dermer		Feb-07	Equipment Ordered, Waiting for building works to be completed
	13 - A.G9	Installation of Med-Tech tutorial room	Anatomy	Medicine	Simon Dermer		Feb-07	Equipment Ordered, Waiting for building works to be completed

	13 - C.136	Installation of Med-Tech tutorial room		Medicine	Simon Dermer		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	21 - S7	Refurbishment of Med-Tech lecture theatre		ITS Refurbishment fund	Pamela Peters, Peter Brimacombe	27-Feb-06	Feb-07	Equipment ordered
Clayton	25-ST1	Install of equipment into Low-Tech tutorial room		ITS Refurbishment fund	Pamela Peters, Peter Brimacombe	27-Feb-06	June	Completed
Clayton	25-ST2	Install of equipment into Low-Tech tutorial room		ITS Refurbishment fund	Pamela Peters, Peter Brimacombe	27-Feb-06	June	Completed
Clayton	32 - E2	Refurbishment of High-Tech lecture theatre		ITS Refurbishment fund	Pamela Peters, Peter Brimacombe		Feb-07	Equipment ordered
Clayton	32 - E3	Refurbishment of High-Tech lecture theatre		ITS Refurbishment fund	Pamela Peters, Peter Brimacombe		Feb-07	Equipment ordered
Clayton	32 - E4	Conversion from Low-Tech to Med-Tech lecture theatre		ITS Refurbishment fund	Pamela Peters, Peter Brimacombe		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	32 - E5	Conversion from Low-Tech to Med-Tech lecture theatre		ITS Refurbishment fund	Pamela Peters, Peter Brimacombe		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	32 - E6	Conversion from Low-Tech to Med-Tech lecture theatre		ITS Refurbishment fund	Pamela Peters, Peter Brimacombe		Feb-07	Equipment Ordered, Waiting for building works to be completed
Clayton	64 - Sth1	Refurbishment of High-Tech lecture theatre		ITS Refurbishment fund	Pamela Peters, Peter Boyle		Feb-07	New data projector installed, other equipment to follow
Gippsland	5N-104	Refurbishment of Hi-Tech lecture theatre		ITS Refurbishment fund	Sahar Oujil, FlNGER group, Marchelm Bomers	21-Feb-06	30/06/2006	Completed
Gippsland	1N - 207	Refurbishment of Med-Tech tutorial room		ITS Refurbishment fund	Sahar Oujil, FlNGER group, Marchelm Bomers	27-Feb-06	Feb-06	Completed
Gippsland	1S - 103	Refurbishment of Med-Tech tutorial room		ITS Refurbishment fund	Sahar Oujil, FlNGER group, Marchelm Bomers	21-Feb-06	Feb-06	Completed
Peninsula	C - 102	Replacement of equipment in meeting room		ITS Refurbishment fund	Sahar Oujil, Lay Lin	N/A	Jan-06	Completed
Peninsula	A - 3.48	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Sahar Oujil, Lay Lin	27-Feb-06	Oct-06	Completed
Peninsula	A - 3.49	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Sahar Oujil, Lay Lin	27-Feb-06	Oct-06	Completed
Peninsula	A - 3.50	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Sahar Oujil, Lay Lin	27-Feb-06	Oct-06	Completed
Peninsula	A - 4.12	Refurbishment of Med-Tech tutorial room		F&S Capital Works Fund	Sahar Oujil, Lay Lin	27-Feb-06	Oct-06	Completed
Peninsula	D - 2.06	Refurbishment of Med-Tech tutorial room		f&S Capital Works Fund	Sahar Oujil, Lay Lin	27-Feb-06	Oct-06	Completed
Peninsula	D - 2.07	Refurbishment of Med-Tech tutorial room		F&S Capital Works Fund	Sahar Oujil, Lay Lin	27-Feb-06	Oct-06	Completed
Peninsula	D - 4.11	Conversion from Low-Tech to Med-Tech tutorial room		F&S Capital Works Fund	Sahar Oujil, Lay Lin	27-Feb-06	Oct-06	Completed
Peninsula	E - 1.19	Conversion from Low-Tech to Med-Tech tutorial room	Medicine	F&S Capital Works Fund	Greg Brown, Karen Allsop		Dec-06	Equipment Ordered, Waiting for building works to be completed
Peninsula	E - 1.55	Conversion from Low-Tech to Med-Tech tutorial room	Medicine	F&S Capital Works Fund	Greg Brown, Karen Allsop		Dec-06	Equipment Ordered, Waiting for building works to be completed
Peninsula	E - 2.45	Refurbishment of Med-Tech tutorial room		ITS Refurbishment fund	Sahar Oujil, Lay Lin		Dec-06	Equipment Ordered, Waiting for building works to be completed
Peninsula	E - 2.49	Conversion from Low-Tech to Med-Tech tutorial room	Medicine	F&S Capital Works Fund	Greg Brown, Karen Allsop		12-Dec	Equipment Ordered, Waiting for building works to be completed

